



PRE-TEMPLATE CHECKLIST

Please mark all as “TO BE COMPLETE PRIOR TO SCHEDULED TEMPLATE DATE” and return signed.

- CABINETS INSTALLED – All cabinetry upper and lower, either new, existing, or modified, must be 100% completely installed, and in its final and finished permanent position. Doors and Drawers must be installed. Base cabinet front edge should be set straight and level within 1/8-inch over 8 linear feet in all directions. Cabinet to cabinet joints need to be level within 1/32-inch. Drywall adjacent to counter edge is straight within 1/8-inch over 8 linear feet in all directions. If we detect any problem with the cabinetry, we will bring it to someone's attention and we will reschedule the appointment. Photographs of the job site are taken and markings indicating the placement of cabinets are made. The cabinets CAN NOT be moved or adjusted after template.
 - If measuring over existing countertops, please have your countertops cleared bald.
- SINKS, FAUCETS, and APPLIANCES ONSITE – If not provided by Granite Top Inc, your new sinks are opened, inspected, and in the room of use. Farm sinks must be set, level, and installed permanently in place for us to template. Faucets and any other accessory must be open, inspected, in the room of use, and your application preferences for location must be made. Appliances need to be out of the box, inspected, and located in the room of use.
- DECISION MAKER – A decision maker **MUST** be onsite for this appointment, to go over details with the template tech regarding the dimensions, countertops, and sign-off on details.
- ADJACENT TRADES - Make sure **NOT** to schedule other trades such as painters, electricians, plumbers, etc. at the same day/time as the template.
 - Countertop dimensions will include 1.5-inch standard overhang from cabinet face edge on each front, and 1-inch on each open side with exposed corners rounded to 1/2” unless otherwise specified. Seating overhangs and backsplash heights are client provided. Sinks will receive a 1/8” negative reveal for kitchen sinks, and 3/16” for vanity sinks unless otherwise specified. If desired, please enquire on additional standard tolerance or further specifications at time of template.
 - No adjacent work or finishes are to be performed or installed after template and prior to countertop surface installation. This includes but is not limited to: **TILE**, sheetrock, plaster, backerboard, trim work, carpentry, lighting, wiring, etc. They will be subject to damage during installation and/or will overlap countertop finished dimensions and inhibit installation.

We reserve the right to charge a trip charge of \$250.00 to cover the costs associated with an incomplete visit.

By signing, I understand the above information.

Print name _____

Sign _____ Date _____